

EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction of Park on Pipeline road from Vijayashree School to Janapriya apartment Hesarahalli main Road Road no-14.
2	Amount of Work portion	50.0 lakhs.
3	Estimate Cost	4984270=00
4	Name of Contractor	Technical Manager KRIDL
5	Agreement No	EE/PD/DZ/AG/PR/15/15-16 dt 28/3/16
6	No. and date under which work order is issued	EE/PD/DZ/PR/15/2015-16 dt 28/3/16.
7	Time limit originally fixed for completion	180 days-
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	
17	Balance or work remaining to be done	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expiry of original period	
20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	Work delayed for non removal of debris from the premises, Hence suitable penalty may be imposed
22	Remarks of the EE with the daily rate of penalty proposed	Rs 3400/- per day

AE

Ravi N.K.
AE Project Sub-Division

[Signature]

Executive Engineer (Project)
Dasarahalli Division
B.B.M.P

[Signature]
Asst. Executive Engineer
Project Sub-Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike



ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ಪುಟದ ಸಂಖ್ಯೆ
ಕಡತದ ಸಂಖ್ಯೆ

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
43	ಮಂಡಿಸಿದೆ: ವಾರ್ಡ್ ನಂ.14 ಬಾಗಲಗುಂಟೆ ಇಲ್ಲಿರುವ ಉದ್ಯಾನವನದಲ್ಲಿ Construction of park on pipeline road from Vijayshree School to Janapriya apartment Hesaraghatta main road ward No.14 ಕಾಮಗಾರಿಯನ್ನು ಗುತ್ತಿಗೆದಾರರಾದ ಮೆ ಕೆ.ಆರ್.ಐ.ಡಿ.ಎಲ್ ರವರಿಗೆ ಕಾರ್ಯದೇಶ ಸಂಖ್ಯೆ:EE/PD/DZ/WO/15/15-16 ದಿನಾಂಕ:28/03/2016 ರಂದು ನೀಡಿದ್ದು, ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕಾರ್ಯದೇಶದಂತೆ ದಿನಾಂಕ: 27/03/2016 ರಂತೆ ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ಮೆ ಕೆ.ಆರ್.ಐ.ಡಿ.ಎಲ್ ರವರು ದಿನಾಂಕ:24.10.2016 ರಂದು ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಿರುತ್ತಾರೆ. ಒಟ್ಟು 28 ದಿನಗಳು ವಿಳಂಬವಾಗಿರುವುದರಿಂದ ಒಂದು ದಿನಕ್ಕೆ ರೂ. 3400/-ರಂತೆ ದಂಡ ವಿಧಿಸಬಹುದಾಗಿರುತ್ತದೆ. ಎಂಬ ಶಿಫಾರಸ್ಸಿನೊಂದಿಗೆ ಕಡತವನ್ನು ಮಂಡಿಸಿದೆ. ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು, ಯೋಜನಾ ಉಪವಿಭಾಗ, (ದಾ.ವ) Asst. Executive Engineer Project Sub Division-I Dasarahalli Zone, Bruhat Bengaluru Mahanagara Palike. ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಯೋಜನಾ ವಿಭಾಗ, (ದಾ.ವ) ಕಂಡಿಕೆ (43) ರಂತೆ, ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು, ಯೋಜನಾ ಉಪವಿಭಾಗ, ರವರು ಶಿಫಾರಸ್ಸು ಮಾಡಿರುವಂತೆ ಗುತ್ತಿಗೆದಾರರಾದ ಮೆ ಕೆ.ಆರ್.ಐ.ಡಿ.ಎಲ್ ರವರ ಕಾಮಗಾರಿಯನ್ನು ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿರುವುದರಿಂದ ಒಂದು ದಿನಕ್ಕೆ ರೂ. 3400/-ರಂತೆ ದಂಡ ವಿಧಿಸಿ ಬಿಲ್ಲನ್ನು ಪಾವತಿಸಬಹುದು. ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಯೋಜನಾ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ಬೆಂಗಳೂರು - 560 073.
44	